

A7 - Master Programme (Gantt Chart)



Project: Museum Project Delive
Date: Thu 05/03/26

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			

A7 - Master Programme (Gantt Chart)

ID	Task Mode	Task Name	Duration	Start	Finish	Qtr 1, 2026			Qtr 2, 2026			Qtr 3, 2026			Qtr 4, 2026			Qtr 1, 2027			Qtr 2, 2027			Qtr 3, 2027			Qtr 4, 2027			Qtr 1, 2028			Qtr 2, 2028
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
52	🚀	Agreement to submit Planning application	1 day	Mon 04/05/26	Mon 04/05/26																												
53	🚀?																																
54	📁	Stage 4 Detailed Design	115 days	Mon 27/04/26	Fri 02/10/26																												
55	🚀	Architectural working drawings & specifications	115 days	Mon 27/04/26	Fri 02/10/26																												
56	🚀?	Services drawings & specifications																															
57	🚀?	Agree specialist CDP elements																															
58	🚀?	Fire strategy drawings																															
59	🚀?	Interior drawings																															
60	🚀?	Landscape detail design																															
61	🚀?	<New Task>																															
62	🚀?	<New Task>																															
63	🚀?	Stage 4 Design Check																															
64	🚀?	Stage 4 Cost Plan & PTE																															
65	🚀	Tender Documents Preparation	4 wks	Mon 07/09/26	Fri 02/10/26																												
66	🚀?	<New Task>																															
67	🚀?																																
68	📁	Planning Application	61 days	Mon 27/04/26	Mon 20/07/26																												
69	🚀	Submission	1 day	Mon 27/04/26	Mon 27/04/26																												
70	🚀	Planning review	12 wks	Mon 27/04/26	Fri 17/07/26																												
71	🚀	Planning Decision	1 day	Mon 20/07/26	Mon 20/07/26																												
72	🚀?	Conditions Review																															
73	🚀	Receipt of decision notice	0 days	Mon 20/07/26	Mon 20/07/26																												
74	🚀?	<New Task>																															
75	🚀?																																
76	🚀?	Communications																															
77	🚀?	Comms to Working Group - to be agreed																															
78	🚀?	Comms to directly impacted stakeholders - tba																															
79	🚀?	Comms to indirectly affected stakeholders																															
80	🚀?	Comms to Members - tba																															
81	🚀?	Press release - tba																															
82	🚀?																																
83	📁	Procurement & Legal	145 days	Mon 07/09/26	Fri 26/03/27																												
84	🚀	Pre-tender enquiries	5 wks	Mon 07/09/26	Fri 09/10/26																												
85	🚀	Tender Shortlist	1 wk	Mon 12/10/26	Fri 16/10/26																												
86	🚀	Tender Period	8 wks	Mon 19/10/26	Fri 11/12/26																												
87	🚀	Tender Assessment vs PTE & budget	5 wks	Mon 14/12/26	Fri 15/01/27																												
88	🚀	Tender report & recommendations	1 wk	Mon 18/01/27	Fri 22/01/27																												
89	🚀?	Governance Review																															
90	🚀	Award letters	1 wk	Mon 01/03/27	Fri 05/03/27																												
91	🚀	Contract documents	4 wks	Mon 01/03/27	Fri 26/03/27																												
92	🚀?																																
93	📁	Construction - Stage 5	290 days	Mon 08/03/27	Fri 14/04/28																												
94	🚀	Contractor lead-in period & site set-up	6 wks	Mon 08/03/27	Fri 16/04/27																												
95	🚀	Contractor supply chain	6 wks	Mon 08/03/27	Fri 16/04/27																												
96	🚀	Works commence	13 mons	Mon 19/04/27	Fri 14/04/28																												
97	🚀?	Contract Progress meeting 1																															
98	🚀?	Contract Progress meeting 2 etc.																															
99	🚀	Works complete	0 days	Fri 14/04/28	Fri 14/04/28																												
100	🚀?																																
101	📁	Stage 6/7	10 days	Mon 17/04/28	Fri 28/04/28																												
102	🚀	Handover & Occupation	2 wks	Mon 17/04/28	Fri 28/04/28																												

Project: Museum Project Delive
Date: Thu 05/03/26

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			