| | | | | | | | Аррепал | |
|--|------------------------|--|---------------------|----------------|---------------------|--|-------------------------------------|---|
| Capital Programme 2018/19 | Total Budget (£000) | Expenditure to 30 June 2018 (£000) | Project Status | Due start date | Due completion date | Narrative - July Update | Responsible Officer - Job Title | Likely to be Spent in 2018/19? |
| Vehicle & Plant Replacement | | | | | | | | |
| New Rangers Vehicle 18/19 | 12 | 0 | Not started | Oct-18 | Nov-18 | Commence procurement in Q3 | Senior Community Protection officer | Yes |
| Information & Communication | | | | | | | officer | |
| Technology | | | | | | | | |
| PC and Printer Replacement Programme 18/19 | 45 | 4 | In progress | Apr-18 | Aug-18 | Further laptops to be ordered by the end of July and Multi functional devices to be purchased. | Director of Resources | Yes |
| Telephony Review/Upgrade 18/19 | 5 | 0 | Not started | Oct-18 | Mar-19 | Investment to take place in Quarter 3 as part of ignite. | Director of Resources | Yes |
| County Superfast Broadband Contribution | 45 | 0 | Not started | Aug-18 | | This is a contribution to an ECC led project, funds have not yet been requested. | Director of Resources | Yes |
| E-Mail replacement - Upgrade of Exchange and Enterprise Vault | 18 | 0 | In progress | Apr-18 | Sep-18 | Office 365 has now been rolled out to all officers. | Director of Resources | Yes |
| Maldon Promenade | | | | | | | | |
| All weather Car Parking improvements | 99 | 82 | In progress | Apr-18 | Jul-18 | Works complete in main areas. Remaining budget will be required. | Maintenance Officer | Yes |
| New accessible play site 18/19 | 48 | 0 | In progress | Jun-18 | Mar-19 | Design work is progressing as planned and will be subject to consultation during July and August. | Countryside and Coast Manager | Yes |
| CCTV Upgrade Prom | 9 | 0 | Procurement process | Apr-18 | Mar-19 | Part of Chelmsford procurement process, likely to be completed in Quarter 3. Installed Quarter 4. | Senior Community Protection officer | Yes |
| New Splash Park Elements 18/19 | 10 | 0 | Not started | Nov-18 | Mor 10 | Waiting until winter 2018 to carry out procurement exercise for 2018/19 and 2019/20 works. i.e. order £20Ks worth at same point in time for installation before summer 19. | Maintenance Officer | Yes |
| Tip Road 18/19 | 80 | 0 | Not started | Jul-18 | | Meeting on site 5 July 2018 to determine specification and then basis of formal quotations. | Maintenance Officer | Yes |
| Parks & Open Spaces | | | | | | · | | |
| CCTV - B-O-C, BHF,WMCC | 30 | | Procurement process | Apr-18 | | Part of Chelmsford procurement process, likely to be completed in Quarter 3. Installed Quarter 4. | Senior Community Protection officer | Yes |
| Riverside Park information boards and signage | 20 | 0 | In progress | Apr-18 | IOCT-18 | Order placed, delivery due summer | Tourism and Events Manager | Yes |
| Elections | | | | | | | | |
| Replacement of Polling booths | 25 | 0 | In progress | Apr-18 | Jul-18 | Order placed and delivered, | Elections Manager | Yes |
| Car Parks | | | | | | invoice outstanding. | - | |
| Car Park Machines Prom & Maldon Town Centre 18/19 | 115 | 0 | Procurement process | Apr-18 | Oct-18 | Meeting held with procurement. Intending to purchase through Braintree Framework. | Community & Living Group Manager | yes |
| CCTV High Street & Car Park System Upgrade | 30 | 0 | Procurement process | Apr-18 | Mar-19 | Part of Chelmsford procurement process, likely to be completed in Quarter 3. Installed Quarter 4. | Senior Park Ranger | Yes |
| Cemeteries | | | | | | | | |
| Heybridge Cemetery Chapel Roof 18/19 | 24 | 0 | Not started | Apr-18 | Dec-18 | Project plan to be developed by the end of Aug, procurement Sept, delivery before Christmas. | Countryside and Coast Manager | Yes |
| Environmental Waste | | | | | | | | |
| Purchase of bins | 22 | 0 | In progress | Apr-18 | Jul-18 | Final batch due to be delivered in July. | Waste Manager | Yes |
| Housing | | | | | | Grant applications being seeses- | | |
| Disabled Facility Grants | 420 | 72 | In progress | Apr-18 | | Grant applications being assessed and processed - ongoing through the year. | Senior Housing Officer | Yes |